Completion Report

1	Name of Wok	Improvements of Roads, drains and other maintanance in Manjunatha nagara and sorrounding area in Ward No ; 14 Bagalagunte
2	Sanctioned Estimate No.& Date	EE/DD/AGR/76/21-22
3	Head of Acount which is Chargeable	
4	Enstrument Order No. & Date	EE/DD/WO/76/2021-22, Dt:31.12.2021
5	Name of Contractor	Narayanappa Venkata Reddy
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	3470/18-19
	Page No	346919 to 346923
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
99.80 Lakhs			

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

Scanned with CamScanner